Completion Report

1	Name of Wok	Desilting and Resetting of drain and Re-Asphalting to 8th B cross, 9th cross, 15th, 18th Main and other cross roads in Bagalagunte Ward No 14
2	Sanctioned Estimate No.& Date	T.S No.SE/DZ/TS/ 88 /21-22, Dt.14.01.2022
3	Head of Acount which is Chargeable	P-3316
4	Enstrument Order No. & Date	EE/DD/WO/70/22-23, Dt.01.07.2022
5	Name of Contractor	Nagaraj K
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	—
7	Measurement recorded in MB	4920/2022-23
	Page No	491901 to 491904
8	check Measurment of the Asst	29-07-2022
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Ranganath B R

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
50 Lakhs	46,97,456=74 4697475=00	-	302525=00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

Scanned with CamScanner